

# PROJECT SCHEDULE - Detailed



SEASON:	WORK FOCUS:	DETOURS/CLOSURES:
Spring 2025 (March - May)	<b>Preliminary Work Begins:</b> Utility relocations, temporary pavement installation, temporary signal activation, temporary lane adjustments, and storm sewer installations.	None Anticipated
Summer 2025 (June - August)	<b>Stage 1 Road Work:</b> Initial pavement removal, drainage improvements, ground improvements, retaining wall construction, construction of Woods Creek Bridge (Randall) and Miller Road Bridge.	Miller Road West Leg Detour (Anticipated: June-November)
Fall 2025 (September - November)	<b>Stage 1 Road Work:</b> Drainage improvements, ground improvements, retaining wall construction, construction of Woods Creek Bridge (Randall) and Miller Road Bridge, and new concrete pavement installation.	Miller Road West Leg Detour (Anticipated: June-November)  4-week closure at Alexandra and Randall - Date TBD*  4-week closure at Village and Randall - Date TBD*  3-week closure at Angela and Randall - Date TBD*
Winter 2025-26 (December - February)	<b>Stage 2 Road Work:</b> Traffic lane adjustments, pavement removal, and continued ground improvements.	Check back periodically for updated detour and closure details as the project progresses and dates are finalized
Spring 2026 (March - May)	<b>Stage 2 Road Work:</b> Traffic lane adjustments, pavement removal, continued ground improvements, and storm sewer installation.	Check back periodically for updated detour and closure details as the project progresses and dates are finalized
Summer 2026 (June - August)	<b>Stage 2 Road Work:</b> Temporary pavement and storm sewer installation.	Check back periodically for updated detour and closure details as the project progresses and dates are finalized
Fall 2026 (September - November)	<b>Stage 3 Road Work:</b> Continue construction of Woods Creek Bridge (Randall), ground improvements, retaining wall construction, noise wall installation, and storm sewer installation.	Check back periodically for updated detour and closure details as the project progresses and dates are finalized
Winter 2026-27 (December - February)	<b>Stage 3 Road Work:</b> Continue construction of Woods Creek Bridge (Randall), ground improvements, and retaining wall construction.	Check back periodically for updated detour and closure details as the project progresses and dates are finalized
Spring 2027 (March - May)	<b>Stage 3 Road Work:</b> Continue construction of Woods Creek Bridge (Randall), retaining wall construction, noise wall installation, storm sewer installation, and concrete pavement installation.	Check back periodically for updated detour and closure details as the project progresses and dates are finalized
Summer 2027 (June - August)	<b>Stage 3/4 Road Work:</b> Continue construction of Woods Creek Bridge (Randall), retaining wall construction, noise wall installation, storm sewer installation, concrete pavement installation, and landscape installation.	Check back periodically for updated detour and closure details as the project progresses and dates are finalized
Fall 2027 (September - November)	<b>Stage 4 Road Work:</b> Concrete pavement installation, final landscaping, permanent traffic signal activation, and final pavement markings. Road work complete.	None Anticipated

*Please Note: Schedule subject to change due to weather and project conditions.*

